								Inherent Risk							Residual Risk	
Risk Ref	Corporate Priority	Date Identified	Source	Service Area	Risk Identified	Potential Consequence	P	I Risk Rati	ng	Current Controls	Risk Owner	Portfolio Holder	Proposed Further Actions / Controls	PI	Risk Rating	Notes
ASC9	Services delivered for less Supporting people in the community	15/07/2015	SIP	Adult Social Care	The Council's ability to recommission the Domiciliary Care Service without increased costs as a result of Dynamic Purchasing System (DPS).	Domiciliary Care Service fails, leaving service users at risk. Reputational and financial impact / damage. The Council would not be providing domiciliary care services according to procurement regulations. Increase in spend on Domiciliary Care.	М	C High	8	Progressive rollout. Engagement with providers via contract management process. Action Plan & Accountability Framework. Action within SIP. Portfolio Holder delegated decision report was agreed for Domiciliary Care Framework Options (July 2017). Market position statement will lead into a Domiciliary Care Strategy. Implement approved provider list. Currently developing the DPS which will aim to manage costs by adopting floor and ceiling prices.	Phil Evans	Cllr Stephen Hayes	Improved working arrangements with PAVO to support and build capacity in the third sector; Move from traditional provider / commissioner relationship to co-production with stakeholders; Develop outcome based commissioning. Integrated approach with PTHB to design a joint domiciliary service model. Revisit Adult Scrutiny Group with further proposals on the DPS.	L H	Medium	3
CR2	Services delivered for less Supporting people in the community Developing the economy Learning	15/07/2015	HoS		Inability to recruit the level and scale of staff required to vacant posts across the organisation due to inability to attract and/or an unsustainable employable local demographic.	Insufficient staff to meet service demands; Inability to progress service development. Financial implication of using agency staff/contractors.	н	H High	9	Powys County Council Recruitment Campaign. Growing our own/career graded apprenticeship approach policy approved and launched	Sarah Powell	Cllr James Evans	Develop workforce plans looking at workforce demographics over next 5-10 years, skills and workforce training. Workforce assessment plans due from each service areas end of January 2018. Move to a new approach of values based recruitment process. Future Workforce (Making it Happen/Corporate Leadership and Governance Plan) has replaced ROOTS Programme. Work with PCC/Heath Board to understand new skill mix required. Informed by Healthcare Strategy/Parliamentary Review of Health and Social Care in Wales.	M H	Medium	6
CR17	Services delivered for less Supporting people in the community	22/01/2016	SMT	Corporate	Living wage and increased pension requirements are resulting in increased financial pressure.	Additional financial implications; Some ASC providers may remove provision; Inability to meet statutory requirements; Unaffordable within current budget.	н	C High		Working with ASC providers to understand increased cost pressures; Funding identified for 2017/18 in the budget process. Identify capacity issues. All change projects allocated a project manager. Regular budget monitoring. ICF money from WG to engage with Work undertaken with Vanguard.	David Powell	Cllr Aled Davies	Continuation of existing controls.	L C	Medium	4
CR11	Supporting people in the community	14/09/2015	CEO	Social Care	replacement). Financial model has not been implemented. WCCIS system is not currently able to provide all the data	Loss of data resulting in officers being unable to access client files. Continuity of reporting; Loss of data; Decisions around service management and change can not be based upon robust data. The development of the DPS requires accurate data. Work is ongoing to utilise different packages within WCCIS, and work is ongoing with the Business Intelligence team to draw accurate information as required.		H High		Ongoing support from ICT: - SIP Objective 2017 - ICT1 Support post implementation benefit release of the National WCCIS system. Some data will became available beginning of November 2017 enabling reporting and practice.	Phil Evans	Cllr Stephen Hayes	Delivery plan for the proposed WCCIS finance module. Business Intelligence working on data reporting and performance measures from WCCIS. Some decisions may need to be deferred if the data is not ready. This could lead to financial loss, legal risk, and reputational damage.	н	High	9
CG1	delivered for less	Prior to 2014		Legal	Failure of governance.	Contravenes finance regulations and EU procurement regulations. Failure to distribute	M			All work is report based and there is a mechanism in place by which appropriate checks are made - two checks are made by Finance and two checks by Legal (Section 151 Officer and Monitoring Officer).	David Powell	Davies	ModernGov Phase 2 to be completed by end of April 2018 project started. Input required from company to provide training. Will be piloted with one service initially. This will insist on timely provision of reports and will send reminder emails to the appropriate officers; Programme Governance Action Plan - spot audits of Programme Boards; Audit of Programme Board governance; Regulatory Reports.	LM		The software is extensively used WG and automatically se reminder emails officers.
CG2	Services delivered for less	21/11/2012	Risk Register 21/11/12 12.11	Corporate	Data Protection Breaches	Information Commissioners Intervention. Financial Penalties	Н	H High		 Information Governance Plan supported by the Corporate Information Governance Group which meets on a quarterly basis; Ensure we comply with corporate training requirements and quality assure our processes; IT equipment encrypted; Policies and procedures in place; Staff training; Printer security controls; Data transmission controls (secure email). 	Mark Evans		Introduction of information asset owners; Information Asset Register; Information Risk Assessments.	MM	Medium	4

	1			_	T	1			Inherent Ris			T	T		ا اما	Residual Risk	
Risk	Ref Corp	-	Date Identified	Source	Service Area	Risk Identified	Potential Consequence	P	I Risk Ra	ting	Current Controls	Risk Owner	Portfolio Holder	Proposed Further Actions / Controls		Risk Rating	Notes
CR	_	ervices 2 red for less	21/11/2012	Risk Register 21/11/12 12.100	Corporate	The Council is unable to manage the level of financial cuts required by the Welsh Government and the relatively poor funding position	The Council incurs significant overspend. Projected budget will suffer an overspend. Penalties and fines may be imposed Council reputation damaged	Н	H High		Medium Term Financial Plan; Cost Recovery work; 3rd party spend reduction; Income Generation; Monthly reports to cabinet and Management Team on budget progress and progress on savings; Budget Challenge Events; Moved to a 3 year balanced budget; Budget Management Reserve; Impact Assessments; Resource Delivery Plan.	Jane Thomas	Cllr Aled Davies	Re-establishment of the Income & Cost Improvement Board.	М	Medium	6
CR	Supp peopl comr	ervices red for less red for le	21/11/2012	Risk- Register- 21/11/12- 12.92	Corporate	Inadequate Corporate Governance- arrangements for shared services and partnerships.	Failure to effectively deliver services	H	H High		A number of Section 33 Agreements are in place and are overseen by Joint Partnership Board. A new model template is currently being developed for 2017/18 which will make signing off of future Section 33 Agreements much easier.	David Powell	Cllr- Rosemarie- Harris	A new governance structure under the Regional Partnership Board has been agreed, and will beimplemented Winter 2017/2018.	М	Medium	New model has been developed and S33 agreement (between PCC and PTHB) signed until 31/3/2021.
CR	delivere Supp peopl	ervices red for less aporting sle in the amunity	21/11/2012	Risk-Register-21/11/12-12.102	Corporate	Lack of a clear definition and structure to support the organisation's commissioning and commercial vision.	Commissioned services not delivered in accordance with the Council's vision and priorities.	#	M Medium	6	Commercial Services Team implemented; E-Learning; Gateway process; Contract Management; CS involved in all Strategic Commissioning Projects; CS rep at DMTs/SMTs. Consultation closed and published, report being-prepared for portfolio holder to sign off.	David Powell	Clir Aled- Davies	Key messages around Commissioning communicated to all employees; Visibility of the contracts register; Introduction of Commissioning Toolkit; Understand how services initiate the commissioning process; Commissioning Training; Commercial & Commissioning Strategy being drafted; Contract Management Training. Further training to be undertaken within Commercial services to enhance public procurement skills. Work also to be undertaken to enhance tendering for community/voluntary sector organisations working with Business Wales/Powys Association of Voluntary Organisations. Introduction of new structure and staff members into the service.	M M	Medium	4 Commercial services team implemented and embedded throughout the organisation.
CR	delivere Supp peopl comr Develo ecol Lea	porting pole in the numunity oping the onomy arning		Risk Register 21/11/12 12.90	Corporate	Lack of adequate resilience planning	Non-compliance with Civil Contingencies Act (CCA) 2004; Failure to deliver critical services in the event of a declared emergency or event.	M			Education and training programme; Business Continuity Management (BCM) Group established; Services supported to produce their own Business Continuity Plans (BCPs); Self-evaluation of BCM incorporated into SIP process; PCC representation on Dyfed Powys Local Resilience Forum (LRF); 24/7 Duty Emergency Planning Officer to facilitate PCC response.		Davies	Continual engagement with BCM Champions via quarterly Business Continuity Group; Services to continue to develop and test their BCPs; External Education and Training with LRF Partners to ensure Integrated Emergency Management (IEM); Recent audit undertaken by Internal Audit team, resulting in an Action Plan.	L M		2
CR:		ervices 2 red for less		Risk Register 21/11/12 12 97	Corporate	Failure to monitor and protect Council assets	Theft and abuse of Council property	Н	M Medium	6	Each service should have its own asset register; All ICT equipment should be recorded on the ICT central asset register.	Mark Evans		Ensure that all services have their own asset registers in place; Incorporate into Starters and Leavers process.	MM	Medium	4

Version: 2018-03-13

					T		рІі	Inherent Risk			Laura			ВІ	Residual Risk		
Risk Ref	Corporate Priority	Date Identified	Source	Service Area	Risk Identified	Potential Consequence	PI	Risk Rati		Current Controls	Risk Owner	Portfolio Holder	Proposed Further Actions / Controls		Risk Ratin	g	Notes
PL1 c	Services lelivered for less	Prior to 2014	SIP	Place Directorate	The authority doesn't have a sufficiently robust risk assessment process for the management of Health & Safety (H&S) across the organisation. In addition to this, due to nature of the work carried out in HTR, considerable reliance is placed on the workforce to deliver services safely, in the interests of both staff and public.	Injury to individuals and risk to the Authority; People could be seriously or fatally injured; Exposure to litigation.	н	High	9	Health and Safety meetings, revenues, training and audit; Public liability insurance; Procurement - external contractors risk statements - monitoring. Promotional campaign for risk assessment for staff across the authority completed w/e 26/05/2017; Staff bulletin issued; Management Team (MT) briefing cascaded to ensure learning is understood by all staff responsible for H&S	Paul Griffiths	Cllr James Evans	Continually review robust site supervision and monitoring processes internally and externally with contractors; Full review of risk assessments to be undertaken by all Service Areas - Risk assessment audit process currently being reviewed by H&S team; H&S to be included within IPRs; MT considering sufficiency of current mechanism for managing H&S		Medium	6	
	Services Ielivered for less Supporting people in the community Developing the economy Learning	Prior to 2014	SIP.ICT.?	ICT and Programmes	Current systems are not covered by a fully resilient DR Solution (Infrastructure and Policies/processes)	Failure to maintain key ICT services in the event of a major incident.	нн	High	9	Close working with Microsoft and Platform Consultancy to explore utilising the latest cloud services. This will provide both a backup solution and disaster recovery solution. This will provide PCC with the ability to instantly power up all replicated servers in the cloud. Microsoft Data Protection Manager will perform nightly backups to on-site storage, this will then be replicated into Azure blob storage as an off-site back for long-term storage.	Mark Evans	Cllr James Evans	Replacement of existing systems; Fire prevention for server rooms; Second link from a second site within the North of the County to replicate systems; New systems which are purchased require cloud hosting capability; DR and BC within 2017/18 SIP; SLA discussions will also impact the solutions; Engagement with external provider to identify and provide a suitable BC solution.	нн	High	9	
PPPP2	Services lelivered for less	Updated 19th April 2016	SIP.PPP.V 1	Property, Planning & Public Protection	a) Legal challenge to PCC's intention to hand back responsibility of privately owned closed landfill sites back to the landowners; b) Liabilities arising from PCC owned closed landfill site portfolio.	a) Costs arising from legal challenge and future liabilities. b) Potential legal action by NRW should an incident occur.	нн	High	9	 a) QC advice sought at the outset, and supporting the Council's stance. b) We have two specialist Contaminated Land Officers who will seek external legal advice when appropriate, and work closely with Natural Resources Wales. c) Appeal heard June 2017, currently awaiting result. 	Paul Griffiths	1	PCC won appeal at the High Court, however the aggrieved party is seeking permission to appeal this decision.	L H	Medium	S h	Result of request Supreme Court nearing still unknown.
	lelivered for less	Prior to 2014 Risk updated 05/04/2016		Property, Planning & Public Protection		Reputational damage to the Council and a period when the Council would determine planning applications without an adopted LDP. Financial implications due to increased costs to produce LDP.	нн	High	9	There has been close working relationships with WG officers. Examination process of re-submitted LDP has been completed, it went well. But currently awaiting response from Planning Inspector.	Paul Griffiths	Cllr Martin Weale	Currently awaiting response from the Planning Inspector. Final hearing held 10/1/2018 no action arising, draft inspection report expected 21/2/2018.	МН	Medium	re	Full Council mee required to adop LDP.
PPPP12 c	Services lelivered for less	11/12/2015	HoS	Property, Planning & Public Protection	We have identified C£1M of urgent health and safety works (electricals, sewerage systems, asbestos etc.) that need to be undertaken on the 139 Farm Houses in our estate.	Financial and reputation risk to the Council if the remedial works are not undertaken.	н н	High	9	A further £500k capital identified to undertake work in 2018/2019.	Paul Griffiths	1	Rolling programme of works. Funding for the urgent works has been dealt with as part of the Council's overall budget setting process. £500k capital works (urgent works) has been completed. Programme developed for the next 2 years to address the highest priority cases.	M H	Medium	d s	Programme developed for £5 spend for 2018/2019.
CR14	Services lelivered for less Learning	13/01/2015	SMT	Corporate		 Breach of Equalities legislation; Failure to comply with H&S legislation; Failure to be able to provide services in a suitable way to the public, and accommodation which is suitable for staff. 	M H	Medium	6	Strategic review of office accommodation in progress. Schools Review of Special Schools; 21st Century Schools Programme (prioritised according to pupil vulnerability); A new Schools Service Major Improvement Programme Scoring and Prioritisation criteria was agreed by Cabinet 3/3/15, and it was also agreed a spend of £1m per year for the next three years.	David Powell	Cllr Phyl Davies	Strategic Outline Plan for 21st Century Schools and Capital Investment Programme; Revision of Schools Service Asset Management Plan including: - • Revision of SLAs as part of JVC (incorporating Property Plus); • Defined Client side role; • Develop robust SLA with clearly defined roles; • Develop a commissioning model; • Understanding of how work is commissioned. Health & Safety Officer carrying out a rolling programme of audits. Further guidance to be issued to schools in September relating to Health & Safety and Safeguarding.	L H	Medium	3	
CR15	Services lelivered for less Supporting people in the community	25/01/2016	PCC Welfare Reform Advisory Group	Business Services	backdrop of changing legislation and roll out of Universal Credit has likelihood of large impact on Powys citizens, in addition to HRA income. Access to IT equipment. Resourcing issue, particularly in Libraries.	Resilience of service to continue to provide additional service as UC increases; In subsidy audit potential penalty imposed; Rent collection rates drop, resulting in a loss of income	V M H	High	8	Provide financial advice. Administer discretionary housing payments (DHP) to people who are unable to manage their housing costs (WG allocated fund); Steering Group chaired by Portfolio Holder; Communication and money advice to support people; Financial advisers employed. Digital support being provided (training to staff). Establishment of Operational Group within Powys to co-ordinate activities of joint communications plan, joint training plan. Support from DWP - training, help with launches (Joint Powys & DWP introductions).	Mark Evans	Cllr Aled Davies	Financial profiling of tenants; Using Shire meetings to notify members; Discussions around working with Credit Unions to mitigate potential loss of income; Lessons learned via UC LA Group; Training provided to all support staff within Council; Template for work plans to be developed; Additional admin support to be used; Stakeholder event meeting.	H M	Medium	b P 2 C is n w ti	Universal Credit of the rolled out in Powys by June 2018. Current resource ssue - however the officers will working on a partime basis to enswork is complete

								Inherent Risk							Residual Risk	
Risk F		orporate Priority	Date Identified	Source	Service Area Risk Identified	Potential Consequence	PI	Risk Rati	ng	Current Controls	Risk Owner	Portfolio Holder	Proposed Further Actions / Controls	PI	Risk Rating	Notes
CR1	deli [,] De	Services vered for less veloping the economy	07/07/2016	Audit Committ ee	Corporate The impact on the Council as a result of Brexit	Interest rates, negative impact on investments and the pension fund, wider economic impact, exchange rates, European funding grants.	н	High		Close monitoring; Cabinet briefed; Advice from pension advisers; Continue to work with WEFO.	Mark Evans	Cllr Aled Davies	Continue to monitor economic indicators. Ongoing dialogue with external advisers.	НН	High 9	
CR7		Services vered for less	04/11/2016	Audit Committ ee	Corporate Transition post-election of the Pensions Committee	Insufficient skills to oversee the Pension fund	н м	Medium		The Pensions Board is fully trained and holds a great amount of training and expertise. This Board is available to provide assistance to the Pensions Committee if required.	Mark Evans	Cllr Aled Davies	Implement training plan previously developed for the Pensions Board, to develop members of the Pensions Committee where required.	L M	Low 2	
ICS	deli S pe c	vered for less	13/01/2016 (Revised 03/04/2017)	ICT SMT	ICT and Programmes Failure to control and secure ICT systems and data against unauthorised access including Cyber-crime attack.	Corrupt data resulting in data loss. Corrupt machines resulting in system down time. Loss of internet access resulting in reputational damage. Financial consequences if we were held to ransom.	V H	High		Anti-virus software. Anti-malware software. Anti-spam software on email system. Firewalls. Security controls in place and continuously reviewed. Secure copies of data kept in the cloud to allow restoration of systems. Staff awareness of ICT security via e-learning.	Mark Evans	Evans	ICT Governance reviewed and has directed a new BC to be authorised based on the results of field testing conducted on 3 products. Currently evaluating a product. Resilient systems to be implemented to allow delivery of ICT systems if main site compromised. Review to be undertaken of the NCSC 10 Steps to Cyber Security, to include: - 1. Risk Management Regime; 2. Network Security; 3. User education and awareness; 4. Malware prevention; 5. Removable media controls; 6. Secure configuration; 7. Managing user privileges; 8. Incident management; 9. Monitoring; 10. Home and mobile working. Patching (updating software to ensure they have no vulnerabilities).	М	Medium 6	
HTR		Services livered for less	2014	SIP	Highways, Transport & including achievement of savings and income generation targets.	Financial implications for the Authority - budget will suffer an overspend. Impact on other services / functions.	нн	High		Regular review through the MTFS and corporate governance; Programme and Project Boards; Finance report to Cabinet	Paul Griffiths	Cllr Liam Fitzpatrick / Cllr Phyl Davies	Monitoring and reporting through corporate systems	н	High 9	Potential underspend of £561k in 17/18 (Period 9 forecast). Note also 18/19 MTFS target of £1.7m for Commissioning.
LR2-	deli S pe c De	Services vered for less supporting cople in the ommunity veloping the economy Learning	2016	LR SIP 2016-19 Objective LR10	Recreation Brecon Cultural Hub (Y Gaer) cost plan under continual pressure due to inflationary increases, complexity of design programme and other factors. Potential over-run beyond agreed budget.	Breaches in financial and project plans, resulting in project being subject to increased performance pressure and necessary scrutiny having to stop. Prospect of further funds having to be sought from Council before project completion remains a residual risk but the level of required funding greatly reduced and diminishing.	H			Sourcing additional external funding successful and ongoing: - £1m WG RCPP; £50k Garfield Weston Foundation & £35k BAT & private donations (Museum Interpretation & artefact restoration); £12,998 BBNPA SDF (Project Illumine); £200k WG (highways works). Continued working detailed design spec/materials and tender packages to determine detailed costings. Quantity & type of uncertainty greatly reduced as construction progresses. More risk being placed with Kier e.g. costs from programme delays. Raising awareness internally and with responsible Portfolio holders, Strategic Director and senior officers, along with partners and Stakeholders. Raise concerns at early stages, and raise through Programme Board and Project Board. Project Manager in place who has building and project management experience and knowledge – strict, persistent and challenging monitoring of contractors, costs & programmes protecting Council's budgetary interests.	Paul Griffiths	Davies	Continuation and expansion of project development activity including cost engineering reduction exercise and design refinements and acquisition of accurate tender prices and costings. Continue close & exacting monitoring at high level between PCC, consultants & contractors. Continue fundraising campaigns to relieve pressures on budget, add value to overall scheme and mitigate deficiencies in cost plan i.e. where important scheme elements have been extracted (via VE) and need reintroducing e.g. development of Captain's Walk (now funded); purchase of furniture and fit out for overall building; design & fabrication of integral public art elements (2). Continue to develop strong and transparent communication amongst project team; continue to liaise, communicate with & engage funding partners, stakeholders & community at strategic and local level. Promote scheme widely to encourage and build support (further & future funding, volunteering input, sponsorship) and to ensure excellent service delivery and customer usage / satisfaction upon opening. Continue detailed planning for a sustainable & rigorous business model to be in place upon opening.	н н		Whilst the risk rating remains necessarily High due to the nature of costs being intrinsically partially fluid, the scale, type and impact of risk is greatly diminishing; Overall status of risk less critical as completion date draws closer (construction completion expected Aug 2018, with soft opening Dec 2018/Jan 2019).

							Inherent Risk							Residual Risk		
Risk Ref	Corporate Priority	Date Identified	Source	Service Area Risk Identified	Potential Consequence	PI	Risk Rati	ng	Current Controls	Risk Owner	Portfolio Holder	Proposed Further Actions / Controls	PI	Risk Rating	g	Notes
CR18	Supporting people in the community	13/11/2017	HoS	Adult Social Care 1. Ability to meet the £2.2m savings target for 2017/18. 2. Addressing the deficit in the FRM for 2018/2019.	Financial implications for the Authority - budget will suffer an overspend. Impact on other services / functions.	Н	High	9	 Regular budget monitoring and reviewing of the savings tracker. Creative use of grant opportunities. Practice development to support independence within a resilient community with service provision as a last resort. Transformation plan agreed which is input into the budget review. Review currently being undertaken by finance. 	Phil Evans	Cllr Stephen Hayes	 - Further resource to support the work is being negotiated. - Review of readiness assessment. - One of the tracked savings under reablement is being re-profiled across 3 years, therefore the £2.2m savings target is reduced. - Income generation ideas being explored. 		High	9	
HTR4	Services delivered for less	16/11/2017	SIP		Breach of statutory duties and subsequent financial and reputational demand, e.g. third party claims.	нн	High	9	Careful prioritisation of work and resource allocation (Capital budget). Revenue budget (cleaning, sweeping, winter maintenance).	Paul Griffiths	Cllr Liam Fitzpatrick	Capital investment in highway network, road safety grants; Revise and update Highways Asset Management Plan; Determine future levels of service; Improve operational delivery.	н	High	9	
CS4	Supporting people in the community	14/11/2017	SMT	Children's Services Develop structure to respond to CSSIW report (August 2017).	 Meeting regulatory and legislative duties. Managing demand on the service. Risk to children. Recruitment and retention of staff. Staff morale. Reputational damage. 	н	High	9	 Improvement Board. Partnership Board (with other agencies). Increase number of qualified social workers. Communications strategy (internal/external). Monitoring by CSSIW. Report to Minister/CSSIW every 90 days. Improved monitoring structures with Elected Members. Updated and implemented supervision programme. Monitoring of timeliness of assessment. 	Phil Evans	Cllr Rachel Powell	- Continuation of current controls.	н	High	9	
CS5	Supporting people in the community	14/11/2017	SMT	Children's Services Not having sufficient foster or respite placements.	 Children at risk. Children placed greater distance from families. Children in residential placements as no alternative available. Children not having needs met. 	н	High	9	 Fostering marketing and recruitment campaign developed. Increased scrutiny of corporate parenting from Elected Members. Part of Improvement Plan. Active monitoring of children's placements and associated budgets. All out of county (high cost) placements monitored through a multi-agency improvement panel. 	Phil Evans	Cllr Rachel Powell	 Develop in-house provision to create efficiencies. Increase in house capacity. Increase early intervention to ensure families stay together. Development of Edge of Care services. CYPP to develop services for children across all agencies in Powys (prevent). Develop provision for respite across the county. MAAP process needs to be reviewed. Strong communications links for recruitment for carers. 	н	High	9	
CR19	Services Delivered for Less	28/11/2017	CIOG	Corporate Non Compliance of the principals of the General Data Protection Regulation (GDPR) at introduction.	- Potential fine of up to €20,000,000 or 4% of annual turnover. - Regulatory data protection audits. - Reputational loss of PCC. - Regulatory enforcement action. - Detriment to the data subjects. - Civil action and associated consequences.	H C	High	12	- Development of Communication Plan (completed September 2017) and in the process of being delivered Provision of information to SMT, HoS, and Team Meetings Presentations to schools GDPR Surgeries (completed December 2017) Information Asset Audit (IAA) in progress, however this has been delayed to do resource issues, and lack of/late responses from some services. This will continue alongside GDPR preparation Development of internal records of processing, IAA are the foundations of this work. Deadline agreed at CIGG January 2019 Staff training - work is underway to move current training into a new format. Completion expected Summer 2018 Technical controls - existing controls will be documented by 25th August 2018 Policies and Procedures - existing policies to be revised by 25th May 2018, Information Compliance Policy under development and to be completed by 25th May 2018.	Paul Griffiths	Cllr James Evans	- Develop processes and provide awareness to all staff Actions from Information Asset Audit Further technical controls Further policies and procedures.	M C	High	Or as ho co se m th in co ba de no	Data Protection officer planning spect in hand, owever there are oncerns over ervice area nanagement of neir responsibilities n terms of onsidering legal asis for processing, eveloping privacy otices etc. Comes into force 5/5/18.
CS11	Supporting people in the community	08/12/2017	HoS	Corporate Failure to meet the statutory deadlines imposed on the Council as a relevant authority under the National Training Framework under Violence Against Women, Domestic Abuse and Sexual Violence Wales Act (2015).	 Risk to CIW inspection of adult services. Potential criticism and legal challenge to the Council in the event of this lapse being a significant factor in a Domestic Homicide Review or instance of abuse. Reputational damage to the authority. 	V H	High	12	- Report due to be considered by Cabinet, first two statutory requirements missed, final one is for 100% for Group 1 by 31st March 2018. - Presentations given to staff members who do not have IT access.	Phil Evans	Cllr Stephen Hayes Cllr Rachel Powell	- Detailed improvement plan on VAWDASV prepared for Cabinet.	V H	High	(N sh	atest reports March 13th 2018) how completion ate of 57.13%.

Version: 2018-03-13

								Inherent Risk				,		<u> </u>	Residual Risk		
sk Ref	Corporate Priority	Date Identified	Source	Service Area	Risk Identified	Potential Consequence	PI	Risk Rati	ng	Current Controls	Risk Owner	Portfolio Holder	Proposed Further Actions / Controls	PI	Risk Rati	ng	Notes
CC18	Supporting people in the community	15/07/2017	HoS	Adult Social Care		Insufficient staff to meet service demands; Lack of qualified and experienced staff; Poor performance; Demotivated workforce; Unmet demand; Financial implications of using agency staff. Failure to recruit social workers has led to lengthy delays in assessments. Use of expensive agency staff can result in short term accountability, and a failure to provide a continuity of professional involvement for vulnerable service users. Short term funding of the enhanced brokerage service (to procure residential care placements) has led to inability to recruit and failure to provide the service as hoped. This has led to untrained practitioners brokering care placements with businesses and agreeing to costs significantly above the expected price.	H H	High	9	- Investing in our workforce (training and development); - Support for staff; - Integrated approach across PCC and PTHB, including the alignment of HR/OD; - Working with HR Business Partners.	Phil Evans	Cllr Stephen Hayes	- Recruitment campaigns for key services; - Develop workforce strategy looking at workforce demographics over next 5-10 years, skills and workforce training Integration of Mental Health teams to be scoped.	M H	Medium	6	
SC19	Supporting people in the community	23/10/2017	HoS	Care	Projected demographics of Powys suggest a significant increase in older people requiring care, and a significant decrease in the working age population. Therefore ensuring an adequate caring and professional workforce is a risk.	Care provision and assessment provision becomes scarce, leaving service users at risk of no care.	V C H	Very High	16	Recruitment Campaign. Telecare.	Phil Evans	Cllr Stephen Hayes	PSB Consideration? Consideration of workshop to brainstorm future strategy? Develop economy? Lobby Welsh Government? Research to be commissioned in partnership with the Powys Social Value Forum, Credu, and PAVO, considering the untapped workforce potential in one area of Powys. This will look at the possibility of carers, stay at home parents, retired individuals, and others becoming part time support workers or carers for service users. This work is to be aligned with and owned by the PCC workforce development service.	V C H	Very High	16	Needs considers across wider Co and not just in A
SC22	Supporting people in the community	15/07/2017	HoS	Care	Current Bupa contract for Powys Care Homes expires June 2019. Powys needs to agree and implement new management of Care Homes post 2019.	If no contract is agreed and implemented, homes may need to be taken under the management of PCC, which could be costly and resource hungry.	H C	High	12	Work being undertaken to appraise various options - being undertaken during March/April 2018 with a Cabinet report being prepared during the Spring of 2018.	Phil Evans	1	Meetings with interested parties. Meeting with one interested company is being held on 30th April 2018.	M C	High	8	
S12	Supporting people in the community	02/02/2018	HoS		 Ability to meet the 600k Children's Service savings target for 2017/2018. Addressing the deficit in the Children's Service FRM (£1.1million) for 2018/19. 	Financial implications for the Authority - budget will suffer an overspend. Impact on other services / functions.	н	High	9	 Regular budget monitoring and reviewing of the savings tracker. Development of transformation plan. Review of residential placements. 	Phil Evans	Cllr Rachel Powell	- Future shape of service review Decrease use of agency staff.	н	High	9	